

# MEBT MEETING AGENDA

March 1, 2001

#### **Mechanical Systems Update**

- 1. Wire Scanner Beambox (dwg)
- 2. Raft detailed design underway
- 3. Fabrication and Procurement Updates
  - Chopper Vacuum Enclosures
  - Chopper Target / Beambox
  - BPM's

#### **Electrical Systems Update**

- 1. Low Level RF
- 2. Rebuncher System
- 3. Beam Diagnostics

## **System Integration / Installation**

- 1. Raft assembly planning
- 2. Control interfaces

### **Upcoming Tasks and Milestones**

<b>•</b>	Raft Systems FDR	3/31/01 UC
<b>•</b>	Rebuncher Cavity #1 Received	1/31/01 OR
<b>•</b>	Profile Monitor First Article Complete	3/31/01
<b>•</b>	Power Supply Rack Installation Complete	3/31/01
<b>•</b>	Chopper Target Complete	4/30/01
<b>•</b>	Chopper Vacuum Enclosures Complete	5/31/01
<b>•</b>	Raft and Support Structure Complete	5/31/01 OR
•	Rebuncher Amplifiers #2-6 Received	6/30/01
•	Rebuncher Cavity #2-4 Received	6/30/01
•	Profile Monitor all complete	7/31/01
Next Meeting, Thursday, 3/15/01, 10 AM		

